



中国认可
国际互认
检测
TESTING
CNAS L0699



CEPRI-JS1-2017-T033

Distribution: / / >

**LT 1x220 kV CHILOÉ - GAMBOA
PROJECT**

**TEST REPORT
FOR TOWER TYPE 'S220.SP'**

CHINA ELECTRIC POWER RESEARCH INSTITUTE

July 3~5, 2017

(2)

HENYANDINGLI



PREFACE

This report is in accordance with the contract made between SAESA GROUP (SAESA) and Henan Dingli Pole & Tower Co., Ltd. (DINGLI). It covers the test of tower type 'S220.SP'. It includes statement, preparation of the tower for the test, test cases and their procedures, test results, and conclusions. Relevant appendices are also attached to it.

HENAN DINGLI

ADDRESS: No.13 North Haotian Street,
Liangxiang, Beijing, China

POST CODE: 102401

WEBSITE: <http://www.epri.sgcc.com.cn>

FAX: 010-58387091

SERVICE TEL: 010-58387122

SUPERVISION TEL: 010-82813496

NAME OF PROJECT:	LT 1x220 kV CHILOÉ – GAMBOA PROJECT	REPORT TITLE: TEST REPORT FOR TOWER TYPE 'S220.SP'	
SUBJECT:	TEST OF TOWER TYPE 'S220.SP'	FILE NO.:	CEPRI-JS1-2017-T033
SAESA GROUP(SAESA)(Client)	Mr. Franklin Stuardo Alarcón Mr. Eugenio Munita R. Ms. Yuan Ping	CONTENTS: 1. TOWER TEST DETAIL REPORT 2. APPENDICES: Appendix A — Rigging Drawing Appendix B — Load Report Appendix C — Load Cell Calibration Appendix D — Deflection Report	
SIGA (Designer)	Mr. Mr.		
RAIDEN ENERGY CORPORATION (REC) (Consultant)	Mr. Cristian Rudloff Mr. Geng Minghui		
Henan Dingli Pole & Tower Co., Ltd. (DINGLI) (Contractor & Fabricator)	Mr. Zhai Jianfeng Mr. Pian Daqiang Mr. Li Qiang Ms. Sun Ting		
CHINA ELECTRIC POWER RESEARCH INSTITUTE (CEPRI) (TEST STATION)	Mr. Geng Jingdu 耿景都		
NOTE:		CHECKED	李树福
		REPORTED	吴月佳
		DATE OF ISSUE:	July 27, 2017
		REV.	0

I. INTRODUCTION

Tower type 'S220.SP' is a tower for LT 1x220 kV CHILOÉ – GAMBOA PROJECT. The tower was designed by SIGA and manufactured by Henan Dingli Pole & Tower Co., Ltd (DINGLI) . The test facilities are located in China Electric Power Research Institute (CEPRI) of State Grid Co., Liangxiang, Beijing, P.R.China. The test for tower type 'S220.SP' was carried out according to the requirements of the Test Specification for Tower Type 'S220.SP' and IEC 60652:2002 "Loading tests on overhead line structures" . The tower test process was witnessed by representatives from SAESA, REC and DINGLI. The witnesses and participants are listed as follows:

Witnesses:

Mr. Franklin Stuardo Alarcón	(SAESA)
Mr. Eugenio Munita R.	(SAESA)
Mr. Yuan Ping	(SAESA)
Mr. Cristian Rudloff	(REC)
Mr. Geng Minghui	(REC)
Mr. Zhai Jianfeng	(DINGLI)
Mr. Pian Daqiang	(DINGLI)
Mr. Li Qiang	(DINGLI)
Mr. Sun Ting	(DINGLI)

Participants:

Mr. Liu Baogang	(CEPRI)
Mr. Wei Jiameng	(CEPRI)

II. ARRANGEMENT FOR TOWER TEST

The single line drawing of tower 'S220.SP' is shown in Figure 1.

The drawing Nos. & Revisions are given in Page 7. The test procedure was approved by SAESA and REC. The members and bolts of the tower were delivered to the test station on June 26, 2017. The preparation work for the tower test (i.e. calibration of load cells, erection of tower, rigging, etc.) was completed on the afternoon of July 3, 2017. Then the regular test for tower type 'S220.SP' was started on the same day. The weather was good during the test. For more details, see Appendix D.

Preparation of the tower test included:

1. The black tower was assembled in the assembling yard of the tower test station.
2. Bolt tightening was checked as procedure.
3. Before testing, visual inspection of the assembled tower was performed by CEPRI and the Designer. The tower was assembled and erected as per design drawings. Also, the setup of the testing equipment was according to the Testing Procedure. The assembled tower was lifted by a crane and erected on a rigid universal foundation. The foundation covers 24×24 m area and has up to 350 tons holding capacity per leg.
4. A hydraulic loading system was used to apply loads through the cable connected to the tower. The arrangements of rigging drawing for test tower are shown in Appendix A. For each loading cable, a load cell was linked in series to monitor the load values applied. Computer system was used to control the loading process automatically.
5. Seven vertical loads (V1~V7, refer to Appendix B-1) were applied step by step by hydraulic loading system through anchors fixed on the foundation. The weight of cable was considered as part of the vertical load.
6. Twelve transverse loads (T1~T7 and WT1~WT5, refer to Appendix B-1) were provided by hydraulic loading system step by step through a transverse reaction tower.
7. Twelve longitudinal loads (L1~L7 and WL1~WL5, refer to Appendix B-1) were applied by hydraulic loading system through a longitudinal reaction tower.
8. All load cells used to measure load values were calibrated on a universal material test machine at the laboratory of CEPRI before the test and the results are given in Appendix C.
9. Deflections of the tower were measured in longitudinal and transverse directions. Each deflection value is recorded at the beginning and at the end of each loading increment by one total station. The arrangement for deflection measuring points is shown in Appendix D-1.

III. TESTING PROCEDURES

1. The test procedures of the test tower 'S220.SP' were as follows:
 - Test No.1: Maximum wind cross the Line
 - Test No.2: Vertical overhead conductors 4 and 6, cross wind one quarter
 - Test No.3: Longitudinal overload. Cut guard wire (0) and Conductor 2, longitudinal wind one quarter
 - Test No.4: Longitudinal overload. Cutting of conductors 1 and 2, longitudinal wind one quarter
 - Test No.5: Longitudinal overload. Cutting of conductors 2 and 4, longitudinal wind one quarter
 - Test No.6: Longitudinal overload. Cutting of conductors 4 and 6, longitudinal wind one quarter
 - Test No.7: Longitudinal imbalance, cross wind one quarter.

For Test No.1~ Test No. 7, the loads will be applied by the following steps:
0—50%—75%—90%—95%—100%—0

The load values of each case are shown in Appendix B-2.

2. Deflections of the tower in transverse and longitudinal directions were recorded for each load case. The deflection values are shown in Appendix D-2.
3. Each 100% loading step of Test No.1~ Test No.6 should be maintained for 1minute at least. 100% loading step of Test No.7 should be maintained for 5 minutes at least.

IV. TESTS AND RESULTS

On July 1, 2017, the representatives came to Test Station to witness test preparation of 'S220.SP' tower. Members of the tested tower were checked randomly for size by the representatives and found ok.

Before the beginning of the test, the representatives claimed that each 100% loading step of the cases should be maintained for 5 minutes at least.

On July 3, 2017, the tower was tested for Test No.1 (Maximum wind cross the Line) and Test No.2 (Vertical overhead conductors 4 and 6, cross wind one quarter). The tested tower passed 100% loading step of the cases successfully.

On July 4, 2017, the tower was tested for Test No.3 (Longitudinal overload, Cut guard wire (0) and Conductor 2, longitudinal wind one quarter), Test No.4 (Longitudinal overload. Cutting of conductors 1 and 2,

longitudinal wind one quarter) and Test No.5 (Longitudinal overload, Cutting of conductors 2 and 4, longitudinal wind one quarter). The tested tower passed 100% loading step of the cases successfully.

On July 5, 2017, the tower was tested for Test No.6 (Longitudinal overload. Cutting of conductors 4 and 6, longitudinal wind one quarter) and Test No.7 (Longitudinal imbalance, cross wind one quarter). The tested tower passed 100% loading step of the cases successfully. Then the test was concluded.

V. CONCLUSIONS

1. The record of loads applied is given in Appendix B.
2. Observed tower deflection readings are given in Appendix D.
3. The test of 'S220.SP' tower passed the test successfully.

LT 1x220 kV CHILOÉ – GAMBOA PROJECT
LIST OF DETAILED DRAWINGS TO ASSEMBLY
TOWER TYPE 'S220.SP'

No.	REV	Drawing No.	DESCRIPTION
1	A	4981-10-74-01-01_REVA	ESTRUCTURA DE SUSPENSIÓN ESPECIAL PLANO DE DISEÑO
2	A	4981-10-74-03-02_REVA	TORRE DE SUSPENSIÓN TIPO S220.SP CABLE GUARDIA Y CRUCETAS PLANO DE FABRICACION Y MONTAJE
3	A	4981-10-74-03-03_REVA	TORRE DE SUSPENSIÓN TIPO S220.SP SUPERESTRUCTURA PLANO DE FABRICACION Y MONTAJE
4	A	4981-10-74-03-04_REVA	TORRE DE SUSPENSIÓN TIPO S220.SP CUERPO COMUN 1 Y 2 PLANO DE FABRICACION Y MONTAJE
5	A	4981-10-74-03-05_REVA	TORRE DE SUSPENSIÓN TIPO S220.SP CUERPO COMUN 3 PLANO DE FABRICACION Y MONTAJE
6	A	4981-10-74-03-06_REVA	TORRE DE SUSPENSIÓN TIPO S220.SP BASE H=28 PLANO DE FABRICACION Y MONTAJE
7	A	4981-10-74-03-07_REVA	TORRE DE SUSP. TIPO S220.SP BASE H=28 CORTES PLANO DE FABRICACION Y MONTAJE
8	A	4981-10-74-03-08_REVA	TORRE DE SUSP. TIPO S220.SP PATAS -1, ± 0 y +1 PLANO DE FABRICACION Y MONTAJE
9	A	4981-10-74-03-09_REVA	TORRE DE SUSP. TIPO S220.SP PATA +2 BARRA DE FUNDACION PLANO DE FABRICACION Y MONTAJE
10	A	4981-10-74-03-10_REVA	TORRE DE SUSP. TIPO S220.SP LISTA DE MATERIALES





Figure 1: Outline drawing of test tower 'S220.SP'




Picture 1: Tested Tower 'S220.SP' stands on the pad during the test

APPENDIX A-1

Rigging Drawing For Tower "S220.SP" (1)




APPENDIX A-2
Rigging Drawing For Tower "S220.SP" (2)



APPENDIX B-1

Load applied points of test tower 'S220.SP'



Appendix B-2

Rigging Calculation for Tower ' S220.SP '

Tower Loading Point	Height (m)					
left top conductor	38.80			95.55	54	38.8
	Height (m)	Distance(m)	Deviation(m)	cos α	cos β	cos γ
TO TRANS. FRAME	38.80	95.55	0	1	0	0
TO LONGI. FRAME	38.80	54.00	0	0	1	0
		Trans. Deviation	Longi. Deviation	0	0	1
VERTICALITY		0.00	0.00			1
	Original Loading Values (kN)			Modified Values due to Angle Force (kN)		
Loading Cases	X	Y	Z	T	L	V
1	10.074	0.000	10.809	10.074	0.000	10.809
2	2.352	0.000	8.644	2.352	0.000	8.644
3	0.470	0.353	8.644	0.470	0.353	8.644
4	0.235	18.522	8.644	0.235	18.522	8.644
5	0.470	0.353	8.644	0.470	0.353	8.644
6	0.470	0.353	8.644	0.470	0.353	8.644
7	1.882	3.940	8.644	1.882	3.940	8.644
weight of trans. rope			1.242			
weight of longi. rope			0.702			
reduction by rope weight						
Tower Loading Point	Height (m)					
right top conductor	38.80			88.45	54	38.8
	Height (m)	Distance(m)	Deviation(m)	cos α	cos β	cos γ
TO TRANS. FRAME	38.80	88.45	0	1	0	0
TO LONGI. FRAME	38.80	54.00	0	0	1	0
		Trans. Deviation	Longi. Deviation	0	0	1
VERTICALITY		0.00	0.00			1
	Original Loading Values (kN)			Modified Values due to Angle Force (kN)		
Loading Cases	X	Y	Z	T	L	V
1	10.074	0.000	10.809	10.074	0.000	10.809
2	2.352	0.000	8.644	2.352	0.000	8.644
3	0.235	18.522	8.644	0.235	18.522	8.644
4	0.235	18.522	8.644	0.235	18.522	8.644
5	0.235	18.522	8.644	0.235	18.522	8.644
6	0.470	0.353	8.644	0.470	0.353	8.644
7	1.882	3.940	8.644	1.882	3.940	8.644
weight of trans. rope			1.150			
weight of longi. rope			0.702			
reduction by rope weight						

Appendix B-2
Rigging Calculation for Tower ' S220.SP '

No.3

Tower Loading Point	Height (m)	Distance(m)	Deviation(m)	cos α	cos β	cos γ
left middle conductor	33.95			95.78133952	54	33.95
TO TRANS. FRAME	31.50	95.75	0	0.999672801	0	0
TO LONGI. FRAME	33.95	54.00	0	0	1	0
VERTICALITY		Trans. Deviation 0.00	Longi. Deviation 0.00	0.025579095	0	1 0.999672801
		Original Loading Values (kN)			Modified Values due to Angle Force (kN)	
Loading Cases	X	Y	Z	T	L	V
1	10.074	0.000	10.809	10.078	0.000	10.552
2	2.352	0.000	8.644	2.353	0.000	8.583
3	0.470	0.353	8.644	0.471	0.353	8.632
4	0.470	0.353	8.644	0.471	0.353	8.632
5	0.470	0.353	8.644	0.471	0.353	8.632
6	0.470	0.353	8.644	0.471	0.353	8.632
7	1.882	3.940	8.644	1.882	3.940	8.595
weight of trans. rope			1.245			
weight of longi. rope			0.702			
reduction by rope weight						
Tower Loading Point	Height (m)	Distance(m)	Deviation(m)	cos α	cos β	cos γ
right middle conductor	33.95			88.28400195	54	33.95
TO TRANS. FRAME	31.50	88.25	0	0.999614857	0	0
TO LONGI. FRAME	33.95	54.00	0	0	1	0
VERTICALITY		Trans. Deviation 0.00	Longi. Deviation 0.00	0.027751347	0	1 0.999614857
		Original Loading Values (kN)			Modified Values due to Angle Force (kN)	
Loading Cases	X	Y	Z	T	L	V
1	10.074	0.000	10.809	10.078	0.000	10.530
2	2.352	0.000	15.641	2.353	0.000	15.576
3	0.470	0.353	8.644	0.471	0.353	8.631
4	0.470	0.353	8.644	0.471	0.353	8.631
5	0.235	18.522	8.644	0.235	18.522	8.637
6	0.235	18.522	8.644	0.235	18.522	8.637
7	1.882	3.940	8.644	1.882	3.940	8.591
weight of trans. rope			1.147			
weight of longi. rope			0.702			
reduction by rope weight						

Appendix B-2
 Rigging Calculation for Tower ' S220.SP '

No.4

Tower Loading Point	Height (m)					
left bottom conductor	29.10			95.95	54	29.1
	Height (m)	Distance(m)	Deviation(m)	cos α	cos β	cos γ
TO TRANS. FRAME	29.10	95.95	0	1	0	0
TO LONGI. FRAME	29.10	54.00	0	0	1	0
		Trans. Deviation	Longi. Deviation	0	0	1
VERTICALITY		0.00	0.00			1
	Original Loading Values (kN)			Modified Values due to Angle Force (kN)		
Loading Cases	X	Y	Z	T	L	V
1	10.074	0.000	10.809	10.074	0.000	10.809
2	2.352	0.000	8.644	2.352	0.000	8.644
3	0.470	0.353	8.644	0.470	0.353	8.644
4	0.470	0.353	8.644	0.470	0.353	8.644
5	0.470	0.353	8.644	0.470	0.353	8.644
6	0.470	0.353	8.644	0.470	0.353	8.644
7	1.882	3.940	8.644	1.882	3.940	8.644
weight of trans. rope			1.247			
weight of longi. rope			0.702			
reduction by rope weight						
Tower Loading Point	Height (m)					
right bottom conductor	29.10			88.05	54	29.1
	Height (m)	Distance(m)	Deviation(m)	cos α	cos β	cos γ
TO TRANS. FRAME	29.10	88.05	0	1	0	0
TO LONGI. FRAME	29.10	54.00	0	0	1	0
		Trans. Deviation	Longi. Deviation	0	0	1
VERTICALITY		0.00	0.00			1
	Original Loading Values (kN)			Modified Values due to Angle Force (kN)		
Loading Cases	X	Y	Z	T	L	V
1	10.074	0.000	10.809	10.074	0.000	10.809
2	2.352	0.000	15.641	2.352	0.000	15.641
3	0.470	0.353	8.644	0.470	0.353	8.644
4	0.470	0.353	8.644	0.470	0.353	8.644
5	0.470	0.353	8.644	0.470	0.353	8.644
6	0.235	18.522	8.644	0.235	18.522	8.644
7	1.882	3.940	8.644	1.882	3.940	8.644
weight of trans. rope			1.145			
weight of longi. rope			0.702			
reduction by rope weight						

Actual loading step Values (unit:kN)

"S220. SP"

Case No.	Test No. 1: Maximum wind cross the Line				
Loading point	50%	75%	90%	95%	100%
V1	1.730	2.595	3.113	3.286	3.459
V2	5.405	8.107	9.728	10.269	10.809
V3	5.405	8.107	9.728	10.269	10.809
V4	5.276	7.914	9.496	10.024	10.552
V5	5.265	7.897	9.477	10.003	10.530
V6	5.405	8.107	9.728	10.269	10.809
V7	5.405	8.107	9.728	10.269	10.809
L1	0.000	0.000	0.000	0.000	0.000
L2	0.000	0.000	0.000	0.000	0.000
L3	0.000	0.000	0.000	0.000	0.000
L4	0.000	0.000	0.000	0.000	0.000
L5	0.000	0.000	0.000	0.000	0.000
L6	0.000	0.000	0.000	0.000	0.000
L7	0.000	0.000	0.000	0.000	0.000
WL1	0.000	0.000	0.000	0.000	0.000
WL2	0.000	0.000	0.000	0.000	0.000
WL3	0.000	0.000	0.000	0.000	0.000
WL4	0.000	0.000	0.000	0.000	0.000
WL5	0.000	0.000	0.000	0.000	0.000
T1	2.205	3.308	3.969	4.190	4.410
T2	5.037	7.556	9.067	9.571	10.074
T3	5.037	7.556	9.067	9.571	10.074
T4	5.039	7.558	9.070	9.574	10.078
T5	5.039	7.559	9.070	9.574	10.078
T6	5.037	7.556	9.067	9.571	10.074
T7	5.037	7.556	9.067	9.571	10.074
WT1	0.888	1.332	1.598	1.687	1.776
WT2	1.751	2.626	3.151	3.326	3.502
WT3	2.175	3.263	3.915	4.133	4.350
WT4	8.732	13.098	15.717	16.590	17.464
WT5	10.462	15.693	18.832	19.878	20.924

steps: 0-50%-75%-90%-95%-100%-0

(0-50%-75%-90%-95% shall be maintained for 1 minute;100% shall be maintained for 1 minute)

Actual loading step Values (unit:kN)

"S220. SP"

Case No.	Test No. 2: Vertical overhead conductors 4 and 6, cross wind one quarter				
Loading point	50%	75%	90%	95%	100%
V1	1.382	2.073	2.487	2.625	2.764
V2	4.322	6.483	7.779	8.211	8.644
V3	4.322	6.483	7.779	8.211	8.644
V4	4.292	6.438	7.725	8.154	8.583
V5	7.788	11.682	14.018	14.797	15.576
V6	4.322	6.483	7.779	8.211	8.644
V7	7.820	11.731	14.077	14.859	15.641
L1	0.000	0.000	0.000	0.000	0.000
L2	0.000	0.000	0.000	0.000	0.000
L3	0.000	0.000	0.000	0.000	0.000
L4	0.000	0.000	0.000	0.000	0.000
L5	0.000	0.000	0.000	0.000	0.000
L6	0.000	0.000	0.000	0.000	0.000
L7	0.000	0.000	0.000	0.000	0.000
WL1	0.000	0.000	0.000	0.000	0.000
WL2	0.000	0.000	0.000	0.000	0.000
WL3	0.000	0.000	0.000	0.000	0.000
WL4	0.000	0.000	0.000	0.000	0.000
WL5	0.000	0.000	0.000	0.000	0.000
T1	0.500	0.750	0.900	0.950	1.000
T2	1.176	1.764	2.117	2.234	2.352
T3	1.176	1.764	2.117	2.234	2.352
T4	1.176	1.765	2.117	2.235	2.353
T5	1.176	1.765	2.118	2.235	2.353
T6	1.176	1.764	2.117	2.234	2.352
T7	1.176	1.764	2.117	2.234	2.352
WT1	0.173	0.259	0.311	0.328	0.345
WT2	0.350	0.525	0.630	0.665	0.700
WT3	0.435	0.652	0.783	0.826	0.870
WT4	1.746	2.620	3.143	3.318	3.493
WT5	2.092	3.139	3.766	3.976	4.185

steps: 0-50%-75%-90%-95%-100%-0

(0-50%-75%-90%-95% shall be maintained for 1 minute;100% shall be maintained for 1 minute)

Actual loading step Values (unit:kN)

"S220. SP"

Case No.	Test No. 3: Longitudinal overload. Cut guard wire (0) and Conductor 2, longitudinal wind one quarter				
Loading point	50%	75%	90%	95%	100%
V1	1.382	2.073	2.487	2.625	2.764
V2	4.322	6.483	7.779	8.211	8.644
V3	4.322	6.483	7.779	8.211	8.644
V4	4.316	6.474	7.768	8.200	8.632
V5	4.315	6.473	7.767	8.199	8.631
V6	4.322	6.483	7.779	8.211	8.644
V7	4.322	6.483	7.779	8.211	8.644
L1	5.615	8.423	10.108	10.669	11.231
L2	0.176	0.265	0.318	0.335	0.353
L3	9.261	13.892	16.670	17.596	18.522
L4	0.176	0.265	0.318	0.335	0.353
L5	0.176	0.265	0.318	0.335	0.353
L6	0.176	0.265	0.318	0.335	0.353
L7	0.176	0.265	0.318	0.335	0.353
WL1	0.400	0.600	0.720	0.760	0.800
WL2	0.576	0.864	1.037	1.095	1.152
WL3	0.706	1.059	1.271	1.342	1.412
WL4	1.844	2.766	3.319	3.503	3.688
WL5	1.907	2.860	3.432	3.623	3.814
T1	0.118	0.176	0.212	0.223	0.235
T2	0.235	0.353	0.423	0.447	0.470
T3	0.118	0.176	0.212	0.223	0.235
T4	0.235	0.353	0.423	0.447	0.471
T5	0.235	0.353	0.424	0.447	0.471
T6	0.235	0.353	0.423	0.447	0.470
T7	0.235	0.353	0.423	0.447	0.470
WT1	0.000	0.000	0.000	0.000	0.000
WT2	0.000	0.000	0.000	0.000	0.000
WT3	0.000	0.000	0.000	0.000	0.000
WT4	0.000	0.000	0.000	0.000	0.000
WT5	0.000	0.000	0.000	0.000	0.000

steps: 0-50%-75%-90%-95%-100%-0

(0-50%-75%-90%-95% shall be maintained for 1 minute;100% shall be maintained for 1 minute)

Actual loading step Values (unit:kN)

"S220. SP"

Case No.	Test No. 4: Longitudinal overload. Cutting of conductors 1 and 2, longitudinal wind one quarter				
Loading point	50%	75%	90%	95%	100%
V1	1.382	2.073	2.487	2.625	2.764
V2	4.322	6.483	7.779	8.211	8.644
V3	4.322	6.483	7.779	8.211	8.644
V4	4.316	6.474	7.768	8.200	8.632
V5	4.315	6.473	7.767	8.199	8.631
V6	4.322	6.483	7.779	8.211	8.644
V7	4.322	6.483	7.779	8.211	8.644
L1	0.000	0.000	0.000	0.000	0.000
L2	9.261	13.892	16.670	17.596	18.522
L3	9.261	13.892	16.670	17.596	18.522
L4	0.176	0.265	0.318	0.335	0.353
L5	0.176	0.265	0.318	0.335	0.353
L6	0.176	0.265	0.318	0.335	0.353
L7	0.176	0.265	0.318	0.335	0.353
WL1	0.400	0.600	0.720	0.760	0.800
WL2	0.576	0.864	1.037	1.095	1.152
WL3	0.706	1.059	1.271	1.342	1.412
WL4	1.844	2.766	3.319	3.503	3.688
WL5	1.907	2.860	3.432	3.623	3.814
T1	0.059	0.088	0.106	0.112	0.118
T2	0.118	0.176	0.212	0.223	0.235
T3	0.118	0.176	0.212	0.223	0.235
T4	0.235	0.353	0.423	0.447	0.471
T5	0.235	0.353	0.424	0.447	0.471
T6	0.235	0.353	0.423	0.447	0.470
T7	0.235	0.353	0.423	0.447	0.470
WT1	0.000	0.000	0.000	0.000	0.000
WT2	0.000	0.000	0.000	0.000	0.000
WT3	0.000	0.000	0.000	0.000	0.000
WT4	0.000	0.000	0.000	0.000	0.000
WT5	0.000	0.000	0.000	0.000	0.000

steps: 0-50%-75%-90%-95%-100%-0

(0-50%-75%-90%-95% shall be maintained for 1 minute;100% shall be maintained for 1 minute)

Actual loading step Values (unit:kN)

"S220. SP"

Case No.	Test No. 5: Longitudinal overload. Cutting of conductors 2 and 4, longitudinal wind one quarter				
Loading point	50%	75%	90%	95%	100%
V1	1.382	2.073	2.487	2.625	2.764
V2	4.322	6.483	7.779	8.211	8.644
V3	4.322	6.483	7.779	8.211	8.644
V4	4.316	6.474	7.768	8.200	8.632
V5	4.319	6.478	7.773	8.205	8.637
V6	4.322	6.483	7.779	8.211	8.644
V7	4.322	6.483	7.779	8.211	8.644
L1	0.000	0.000	0.000	0.000	0.000
L2	0.176	0.265	0.318	0.335	0.353
L3	9.261	13.892	16.670	17.596	18.522
L4	0.176	0.265	0.318	0.335	0.353
L5	9.261	13.892	16.670	17.596	18.522
L6	0.176	0.265	0.318	0.335	0.353
L7	0.176	0.265	0.318	0.335	0.353
WL1	0.400	0.600	0.720	0.760	0.800
WL2	0.576	0.864	1.037	1.095	1.152
WL3	0.706	1.059	1.271	1.342	1.412
WL4	1.844	2.766	3.319	3.503	3.688
WL5	1.907	2.860	3.432	3.623	3.814
T1	0.059	0.088	0.106	0.112	0.118
T2	0.235	0.353	0.423	0.447	0.470
T3	0.118	0.176	0.212	0.223	0.235
T4	0.235	0.353	0.423	0.447	0.471
T5	0.118	0.176	0.212	0.224	0.235
T6	0.235	0.353	0.423	0.447	0.470
T7	0.235	0.353	0.423	0.447	0.470
WT1	0.000	0.000	0.000	0.000	0.000
WT2	0.000	0.000	0.000	0.000	0.000
WT3	0.000	0.000	0.000	0.000	0.000
WT4	0.000	0.000	0.000	0.000	0.000
WT5	0.000	0.000	0.000	0.000	0.000

steps: 0-50%-75%-90%-95%-100%-0

(0-50%-75%-90%-95% shall be maintained for 1 minute;100% shall be maintained for 1 minute)

Actual loading step Values (unit:kN)

"S220. SP"

Case No.	Test No. 6: Longitudinal overload. Cutting of conductors 4 and 6, longitudinal wind one quarter				
Loading point	50%	75%	90%	95%	100%
V1	1.382	2.073	2.487	2.625	2.764
V2	4.322	6.483	7.779	8.211	8.644
V3	4.322	6.483	7.779	8.211	8.644
V4	4.316	6.474	7.768	8.200	8.632
V5	4.319	6.478	7.773	8.205	8.637
V6	4.322	6.483	7.779	8.211	8.644
V7	4.322	6.483	7.779	8.211	8.644
L1	0.000	0.000	0.000	0.000	0.000
L2	0.176	0.265	0.318	0.335	0.353
L3	0.176	0.265	0.318	0.335	0.353
L4	0.176	0.265	0.318	0.335	0.353
L5	9.261	13.892	16.670	17.596	18.522
L6	0.176	0.265	0.318	0.335	0.353
L7	9.261	13.892	16.670	17.596	18.522
WL1	0.400	0.600	0.720	0.760	0.800
WL2	0.576	0.864	1.037	1.095	1.152
WL3	0.706	1.059	1.271	1.342	1.412
WL4	1.844	2.766	3.319	3.503	3.688
WL5	1.907	2.860	3.432	3.623	3.814
T1	0.059	0.088	0.106	0.112	0.118
T2	0.235	0.353	0.423	0.447	0.470
T3	0.235	0.353	0.423	0.447	0.470
T4	0.235	0.353	0.423	0.447	0.471
T5	0.118	0.176	0.212	0.224	0.235
T6	0.235	0.353	0.423	0.447	0.470
T7	0.118	0.176	0.212	0.223	0.235
WT1	0.000	0.000	0.000	0.000	0.000
WT2	0.000	0.000	0.000	0.000	0.000
WT3	0.000	0.000	0.000	0.000	0.000
WT4	0.000	0.000	0.000	0.000	0.000
WT5	0.000	0.000	0.000	0.000	0.000

steps: 0-50%-75%-90%-95%-100%-0

(0-50%-75%-90%-95% shall be maintained for 1 minute;100% shall be maintained for 1 minute)

Actual loading step Values (unit:kN)

"S220. SP"

Case No.	Test No. 7: Longitudinal imbalance, cross wind one quarter.				
Loading point	50%	75%	90%	95%	100%
V1	1.382	2.073	2.487	2.625	2.764
V2	4.322	6.483	7.779	8.211	8.644
V3	4.322	6.483	7.779	8.211	8.644
V4	4.298	6.447	7.736	8.166	8.595
V5	4.296	6.444	7.732	8.162	8.591
V6	4.322	6.483	7.779	8.211	8.644
V7	4.322	6.483	7.779	8.211	8.644
L1	0.853	1.279	1.535	1.620	1.705
L2	1.970	2.955	3.546	3.743	3.940
L3	1.970	2.955	3.546	3.743	3.940
L4	1.970	2.955	3.546	3.743	3.940
L5	1.970	2.955	3.546	3.743	3.940
L6	1.970	2.955	3.546	3.743	3.940
L7	1.970	2.955	3.546	3.743	3.940
WL1	0.000	0.000	0.000	0.000	0.000
WL2	0.000	0.000	0.000	0.000	0.000
WL3	0.000	0.000	0.000	0.000	0.000
WL4	0.000	0.000	0.000	0.000	0.000
WL5	0.000	0.000	0.000	0.000	0.000
T1	0.441	0.662	0.794	0.838	0.882
T2	0.941	1.411	1.693	1.788	1.882
T3	0.941	1.411	1.693	1.788	1.882
T4	0.941	1.412	1.694	1.788	1.882
T5	0.941	1.412	1.694	1.788	1.882
T6	0.941	1.411	1.693	1.788	1.882
T7	0.941	1.411	1.693	1.788	1.882
WT1	0.173	0.259	0.311	0.328	0.345
WT2	0.350	0.525	0.630	0.665	0.700
WT3	0.435	0.652	0.783	0.826	0.870
WT4	1.746	2.620	3.143	3.318	3.493
WT5	2.092	3.139	3.766	3.976	4.185

steps: 0-50%-75%-90%-95%-100%-0

(0-50%-75%-90%-95% shall be maintained for 1 minute;100% shall be maintained for 1 minute)

Appendix C

REPORT OF LOAD CELL CALIBRATION FOR TEST TOWER TYPE 'S220.SP'

Model	BK--3
Manufacturer	No.701 Research Inst.
Date of Cal.	June 31, 2017
Temperature	15°C to 25°C
Cal. Method	Tension
Standard for Deviation	IEC 60652-2002

RECORD OF LOAD CELL CALIBRATION

Project name 智利S220. SP塔

Testing station

Means name 64通道加荷测控装置 According to rules JJG455—2000

Humidity 67.0 RH% Temperature 24.0 °C Control No. CEPRI-D-JS1-JS-021-2017-T033

Measure channel V01 Cell No:14-01-03 Capacity 5.0kN

Times	Load value	0	5				NOTE
Increment 1		0.0006	1.4000				V1
Increment 2		0.0042	1.4057				
Increment 3		0.0041	1.4067				
Average value Xi		0.0030	1.4041				
Cali. Factor		0.0000	0.2802				CaliResult Yes <input checked="" type="checkbox"/>
Repeatability (%)		0	0.48				No <input type="checkbox"/>

Measure channel V02 Cell No:14-02-28 Capacity 15.0kN


Times	Load value	0	5	10	15		NOTE
Increment 1		0.0173	0.7283	1.4488	2.1726		V2
Increment 2		0.0171	0.7274	1.4518	2.1728		
Increment 3		0.0179	0.7279	1.4526	2.1672		
Average value Xi		0.0174	0.7278	1.4511	2.1709		
Cali. Factor		0.0000	0.1421	0.1446	0.1440		CaliResult Yes <input checked="" type="checkbox"/>
Repeatability (%)		0	0.12	0.26	0.26		No <input type="checkbox"/>


Measure channel V03 Cell No:14-02-17 Capacity 15.0kN

Times	Load value	0	5	10	15		NOTE
Increment 1		-0.0038	0.6709	1.3630	2.0553		V3
Increment 2		-0.0016	0.6727	1.3632	2.0513		
Increment 3		-0.0003	0.6713	1.3646	2.0492		
Average value Xi		-0.0019	0.6717	1.3636	2.0519		
Cali. Factor		0.0000	0.1347	0.1384	0.1377		CaliResult Yes <input checked="" type="checkbox"/>
Repeatability (%)		0	0.27	0.12	0.3		No <input type="checkbox"/>

Measure channel V04 Cell No:14-02-43 Capacity 15.0kN

Times	Load value	0	5	10	15		NOTE
Increment 1		-0.0039	0.6910	1.3861	2.0906		V1
Increment 2		-0.0032	0.6923	1.3907	2.0901		
Increment 3		-0.0028	0.6890	1.3913	2.0903		
Average value Xi		-0.0033	0.6907	1.3894	2.0903		
Cali. Factor		0.0000	0.1388	0.1397	0.1402		CaliResult Yes <input checked="" type="checkbox"/>
Repeatability (%)		0	0.48	0.37	0.03		No <input type="checkbox"/>

Inspector 

Checker 

2017-7-5

RECORD OF LOAD CELL CALIBRATION

Project name 智利S220. SP塔

Testing station

Means name 64通道加荷测控装置 According to rules JIG455—2000

Humidity 67.0 RH% Temperature 24.0 °C Control No. CEPRI-D-JS1-JS-021-2017-T033

Measure channel V05 Cell No:14-02-31 Capacity 18.0kN

Times \ Load value	0	6	12	18		NOTE
Increment 1	-0.0089	0.7826	1.6032	2.3978		V5
Increment 2	-0.0068	0.7856	1.6059	2.3937		
Increment 3	-0.0079	0.7850	1.6055	2.3947		
Average value Xi	-0.0079	0.7844	1.6049	2.3954		
Cali. Factor	0.0000	0.1320	0.1367	0.1317		
Repeatability (%)	0	0.39	0.16	0.17		CaliResult Yes <input checked="" type="checkbox"/> No

Measure channel V06 Cell No:14-02-47 Capacity 15.0kN


Times \ Load value	0	5	10	15		NOTE
Increment 1	0.0399	0.7123	1.3807	2.0872		V6
Increment 2	0.0400	0.7134	1.3856	2.0808		
Increment 3	0.0399	0.7111	1.3856	2.0819		
Average value Xi	0.0399	0.7122	1.3840	2.0833		
Cali. Factor	0.0000	0.1345	0.1344	0.1399		
Repeatability (%)	0	0.33	0.35	0.31		CaliResult Yes <input checked="" type="checkbox"/> No


Measure channel V07 Cell No:14-02-39 Capacity 18.0kN

Times \ Load value	0	6	12	18		NOTE
Increment 1	0.0048	0.8173	1.6335	2.4543		V7
Increment 2	0.0054	0.8180	1.6360	2.4624		
Increment 3	0.0042	0.8184	1.6393	2.4572		
Average value Xi	0.0048	0.8179	1.6363	2.4580		
Cali. Factor	0.0000	0.1355	0.1364	0.1370		
Repeatability (%)	0	0.13	0.35	0.33		CaliResult Yes <input checked="" type="checkbox"/> No

Measure channel L01 Cell No:14-02-24 Capacity 15.0kN

Times \ Load value	0	5	10	15		NOTE
Increment 1	-0.0026	0.6619	1.2900	1.9667		L1
Increment 2	-0.0017	0.6615	1.2902	1.9656		
Increment 3	-0.0024	0.6625	1.2912	1.9664		
Average value Xi	-0.0022	0.6620	1.2905	1.9662		
Cali. Factor	0.0000	0.1328	0.1257	0.1352		
Repeatability (%)	0	0.14	0.09	0.06		CaliResult Yes <input checked="" type="checkbox"/> No

Inspector 

Checker 

2017-7-5

RECORD OF LOAD CELL CALIBRATION

Project name 智利S220. SP塔

Testing station

Means name 64通道加荷测控装置 According to rules JIG455—2000

Humidity 67.0 RH% Temperature 24.0 °C Control No. CEPRI-D-JS1-JS-021-2017-T033

Measure channel L02 Cell No:14-02-23 Capacity 20.0kN

Times \ Load value	0	6	12	20		NOTE	
Increment 1	-0.0367	0.7598	1.5376	2.5794		L2	
Increment 2	-0.0363	0.7579	1.5364	2.5798			
Increment 3	-0.0377	0.7611	1.5366	2.5798			
Average value Xi	-0.0369	0.7596	1.5369	2.5797			
Cali. Factor	0.0000	0.1327	0.1295	0.1303		CaliResult	Yes ✓
Repeatability (%)	0	0.43	0.07	0.01			No

Measure channel L03 Cell No:14-02-20 Capacity 20.0kN

Times \ Load value	0	6	12	20		NOTE	
Increment 1	0.0076	0.8150	1.6130	2.6591		L3	
Increment 2	0.0072	0.8144	1.6113	2.6603			
Increment 3	0.0077	0.8144	1.6113	2.6588			
Average value Xi	0.0075	0.8146	1.6119	2.6594			
Cali. Factor	0.0000	0.1345	0.1329	0.1309		CaliResult	Yes ✓
Repeatability (%)	0	0.07	0.11	0.06			No

Measure channel L04 Cell No:14-01-15 Capacity 5.0kN

Times \ Load value	0	5				NOTE	
Increment 1	-0.0031	1.5213				L4	
Increment 2	-0.0013	1.5242					
Increment 3	-0.0008	1.5222					
Average value Xi	-0.0017	1.5226					
Cali. Factor	0.0000	0.3049				CaliResult	Yes ✓
Repeatability (%)	0	0.19					No

Measure channel L05 Cell No:14-02-08 Capacity 20.0kN

Times \ Load value	0	6	12	20		NOTE	
Increment 1	0.0029	0.8324	1.6443	2.7180		L5	
Increment 2	0.0038	0.8321	1.6471	2.7171			
Increment 3	0.0041	0.8330	1.6477	2.7170			
Average value Xi	0.0036	0.8325	1.6464	2.7174			
Cali. Factor	0.0000	0.1382	0.1356	0.1339		CaliResult	Yes ✓
Repeatability (%)	0	0.11	0.21	0.04			No

Inspector *[Signature]*

Checker *[Signature]*

2017-7-5

Page 3 of 8

RECORD OF LOAD CELL CALIBRATION

Project name 智利S220. SP塔

Testing station

Means name 64通道加荷测控装置 According to rules JJG455—2000

Humidity 67.0 RH% Temperature 24.0 °C Control No. CEPRI-D-JS1-JS-021-2017-T033

Measure channel L06 Cell No:14-02-34 Capacity 5.0kN

Times \ Load value	0	5				NOTE
Increment 1	0.0144	1.4514				L6
Increment 2	0.0172	1.4530				
Increment 3	0.0174	1.4514				
Average value Xi	0.0163	1.4520				
Cali. Factor	0.0000	0.2871				
Repeatability (%)	0	0.11				CaliResult Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>

Measure channel L07 Cell No:14-02-46 Capacity 20.0kN


Times \ Load value	0	6	12	20		NOTE
Increment 1	0.0118	0.8445	1.6903	2.8176		L7
Increment 2	0.0129	0.8438	1.6890	2.8207		
Increment 3	0.0134	0.8439	1.6920	2.8212		
Average value Xi	0.0127	0.8440	1.6905	2.8198		
Cali. Factor	0.0000	0.1386	0.1411	0.1412		
Repeatability (%)	0	0.09	0.18	0.13		CaliResult Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>


Measure channel L08 Cell No:14-01-38 Capacity 5.0kN

Times \ Load value	0	5				NOTE
Increment 1	0.0146	1.5447				WL1
Increment 2	0.0179	1.5443				
Increment 3	0.0180	1.5444				
Average value Xi	0.0168	1.5445				
Cali. Factor	0.0000	0.3055				
Repeatability (%)	0	0.02				CaliResult Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>

Measure channel L09 Cell No:04-1-8 Capacity 5.0kN

Times \ Load value	0	5				NOTE
Increment 1	0.0703	1.1362				WL2
Increment 2	0.0706	1.1347				
Increment 3	0.0685	1.1375				
Average value Xi	0.0698	1.1361				
Cali. Factor	0.0000	0.2133				
Repeatability (%)	0	0.24				CaliResult Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>

Inspector 

Checker 

2017-7-5

RECORD OF LOAD CELL CALIBRATION

Project name 智利S220. SP塔

Testing station

Means name 64通道加荷测控装置 According to rules JYG455—2000

Humidity 67.0 RH% Temperature 24.0 °C

Control No. CEPRI-D-JS1-JS-021-2017-T033

Measure channel L10

Cell No: 14-01-33 Capacity 5.0kN

Times	Load value	0	5				NOTE
Increment 1		0.0055	1.4677				WL3
Increment 2		0.0085	1.4709				
Increment 3		0.0087	1.4696				
Average value Xi		0.0076	1.4694				
Cali. Factor		0.0000	0.2924				CaliResult Yes <input checked="" type="checkbox"/> No
Repeatability (%)		0	0.22				

Measure channel L11

Cell No: 14-01-43 Capacity 5.0kN

Times	Load value	0	5				NOTE
Increment 1		0.0132	1.4118				WL4
Increment 2		0.0151	1.4129				
Increment 3		0.0158	1.4148				
Average value Xi		0.0147	1.4131				
Cali. Factor		0.0000	0.2797				CaliResult Yes <input checked="" type="checkbox"/> No
Repeatability (%)		0	0.21				

Measure channel L12

Cell No: 14-01-50 Capacity 5.0kN

Times	Load value	0	5				NOTE
Increment 1		0.0214	1.3315				WL5
Increment 2		0.0226	1.3298				
Increment 3		0.0222	1.3271				
Average value Xi		0.0221	1.3295				
Cali. Factor		0.0000	0.2615				CaliResult Yes <input checked="" type="checkbox"/> No
Repeatability (%)		0	0.33				

Measure channel T01

Cell No: 14-01-41 Capacity 5.0kN

Times	Load value	0	5				NOTE
Increment 1		-0.0009	1.4324				T1
Increment 2		0.0015	1.4275				
Increment 3		0.0015	1.4272				
Average value Xi		0.0007	1.4290				
Cali. Factor		0.0000	0.2857				CaliResult Yes <input checked="" type="checkbox"/> No
Repeatability (%)		0	0.36				

Inspector

[Handwritten Signature]

Checker

[Handwritten Signature]

2017-7-5

Page 5 of 8

RECORD OF LOAD CELL CALIBRATION

Project name 智利S220. SP塔

Testing station

Means name 64通道加荷测控装置 According to rules JIG455—2000

Humidity 67.0 RH% Temperature 24.0 °C Control No. CEPRI-D-JS1-JS-021-2017-T033

Measure channel T02 Cell No: 14-02-27 Capacity 15.0kN

Times \ Load value	0	5	10	15		NOTE
Increment 1	0.0162	0.6793	1.3442	2.0094		T2
Increment 2	0.0159	0.6807	1.3439	2.0111		
Increment 3	0.0162	0.6799	1.3412	2.0110		
Average value Xi	0.0161	0.6800	1.3431	2.0105		
Cali. Factor	0.0000	0.1328	0.1326	0.1335		CaliResult Yes ✓ No
Repeatability (%)	0	0.22	0.22	0.09		

Measure channel T03 Cell No: 14-02-37 Capacity 15.0kN

Times \ Load value	0	5	10	15		NOTE
Increment 1	-0.0153	0.7466	1.5031	2.2698		T3
Increment 2	-0.0161	0.7459	1.4972	2.2708		
Increment 3	-0.0166	0.7489	1.5011	2.2711		
Average value Xi	-0.0160	0.7472	1.5004	2.2706		
Cali. Factor	0.0000	0.1526	0.1507	0.1540		CaliResult Yes ✓ No
Repeatability (%)	0	0.4	0.39	0.06		

Measure channel T04 Cell No: 14-02-35 Capacity 15.0kN

Times \ Load value	0	5	10	15		NOTE
Increment 1	0.0225	0.6953	1.3795	2.0684		T4
Increment 2	0.0230	0.6956	1.3829	2.0603		
Increment 3	0.0234	0.6944	1.3823	2.0679		
Average value Xi	0.0229	0.6951	1.3816	2.0655		
Cali. Factor	0.0000	0.1344	0.1373	0.1368		CaliResult Yes ✓ No
Repeatability (%)	0	0.18	0.25	0.39		

Measure channel T05 Cell No: 14-02-18 Capacity 15.0kN

Times \ Load value	0	5	10	15		NOTE
Increment 1	0.0223	0.6885	1.3787	2.0568		T5
Increment 2	0.0224	0.6863	1.3798	2.0583		
Increment 3	0.0223	0.6897	1.3805	2.0576		
Average value Xi	0.0223	0.6882	1.3797	2.0576		
Cali. Factor	0.0000	0.1332	0.1383	0.1356		CaliResult Yes ✓ No
Repeatability (%)	0	0.49	0.13	0.07		

Inspector 孙志军

Checker 孙志军

2017-7-5

RECORD OF LOAD CELL CALIBRATION

Project name 智利S220. SP塔

Means name 64通道加荷测控装置 According to rules JIG455—2000

Testing station

Humidity 67.0 RH%

Temperature 24.0 °C

Control No. CEPRI-D-JS1-JS-021-2017-T033

Measure channel T06

Cell No: 14-02-38 Capacity 15.0kN

Times	Load value	0	5	10	15	NOTE
Increment 1		-0.0168	0.6425	1.3135	1.9871	T6
Increment 2		-0.0122	0.6434	1.3132	1.9830	
Increment 3		-0.0117	0.6438	1.3179	1.9880	
Average value Xi		-0.0136	0.6432	1.3149	1.9861	
Cali. Factor		0.0000	0.1314	0.1343	0.1342	CaliResult
Repeatability (%)		0	0.21	0.36	0.25	Yes ✓ No

Measure channel T08

Cell No: 14-01-23 Capacity 5.0kN

Times	Load value	0	5	NOTE
Increment 1		0.0074	1.3936	WT1
Increment 2		0.0056	1.3937	
Increment 3		0.0088	1.3964	
Average value Xi		0.0073	1.3946	
Cali. Factor		0.0000	0.2775	CaliResult
Repeatability (%)		0	0.2	Yes ✓ No

Measure channel T09

Cell No: 14-01-32 Capacity 5.0kN

Times	Load value	0	5	NOTE
Increment 1		0.0146	1.5089	WT2
Increment 2		0.0157	1.5134	
Increment 3		0.0173	1.5119	
Average value Xi		0.0159	1.5114	
Cali. Factor		0.0000	0.2991	CaliResult
Repeatability (%)		0	0.3	Yes ✓ No

Measure channel T10

Cell No: 14-01-48 Capacity 5.0kN

Times	Load value	0	5	NOTE
Increment 1		-0.0024	1.4515	WT3
Increment 2		-0.0024	1.4497	
Increment 3		-0.0008	1.4520	
Average value Xi		-0.0019	1.4510	
Cali. Factor		0.0000	0.2906	CaliResult
Repeatability (%)		0	0.16	Yes ✓ No

Inspector *[Signature]*

Checker *[Signature]*

2017-7-5

Page 7 of 8

RECORD OF LOAD CELL CALIBRATION

Project name 智利S220. SP塔

Means name 64通道加荷测控装置 According to rules JIG455—2000

Testing station

Humidity 67.0 RH% Temperature 24.0 °C Control No. CEPRI-D-JS1-JS-021-2017-T033

Measure channel T11

Cell No:04-2-7 Capacity 18.0kN

Times	Load value	0	6	12	18	NOTE	
Increment 1		0.0513	0.8673	1.7189	2.5527	WT4	
Increment 2		0.0522	0.8711	1.7244	2.5517		
Increment 3		0.0537	0.8705	1.7176	2.5521		
Average value Xi		0.0524	0.8696	1.7203	2.5522		
Cali. Factor		0.0000	0.1362	0.1418	0.1386	CaliResult	Yes ✓
Repeatability (%)		0	0.44	0.4	0.04		No

Measure channel T12

Cell No:14-03-18 Capacity 30.0kN

Times	Load value	0	10	20	30	NOTE	
Increment 1		0.0038	0.9635	1.9200	2.8747	WT5	
Increment 2		0.0043	0.9600	1.9200	2.8777		
Increment 3		0.0052	0.9621	1.9196	2.8774		
Average value Xi		0.0044	0.9619	1.9199	2.8766		
Cali. Factor		0.0000	0.0957	0.0958	0.0957	CaliResult	Yes ✓
Repeatability (%)		0	0.36	0.02	0.11		No

Measure channel T07

Cell No:14-02-44 Capacity 15.0kN

Times	Load value	0	5	10	15	NOTE	
Increment 1		0.0063	0.6835	1.3828	2.0463	T7	
Increment 2		0.0070	0.6863	1.3873	2.0472		
Increment 3		0.0065	0.6845	1.3854	2.0497		
Average value Xi		0.0066	0.6848	1.3851	2.0477		
Cali. Factor		0.0000	0.1356	0.1401	0.1325	CaliResult	Yes ✓
Repeatability (%)		0	0.41	0.33	0.17		No

Measure channel

Capacity

Times	Load value					NOTE	
Increment 1						WT3	
Increment 2							
Increment 3							
Average value Xi						CaliResult	合格
Cali. Factor							No
Repeatability (%)							

Inspector

Checker

2017-7-5


Appendix D

REPORT OF DEFLECTIONS FOR TEST TOWER TYPE 'S220.SP'

Measuring Means	total station
Date of Measuring	July 3~5, 2017
Weather	sunny
Temperature	25°C to 32°C
Wind condition	July 3, 2017 no wind
	July 4, 2017 no wind
	July 5, 2017 no wind

APPENDIX D-1

The arrangement for deflection measuring points 'S220.SP'



位移观测记录表(全站仪)

THE RECORD OF DEFLECTION MEASUREMENT (total station)

仪器设备名称: 全站仪 TCR802 POWER
Instrument model:

设备编号: JSI-0005 表: 1
Instrument No.: NO.

控制编号: CEPRI-D-JS1-JS-073-2017-T033

项目名称 (Project)		智利S220. SP塔		记录日期 (Date)		2017-7-3	
试验工况 (Load Case)		1.Maximum wind cross the Line		仪器状态 (Instr. Status)		√	仪器检查 √
测点 measuring point	荷载级别 loading step 方向 direction	位移 (单位: 毫米) deflection (unit: mm)					
		50%	75%	90%	95%	100%	0%
1	横向 (X)	91	189	268	278	309	5
	纵向 (Y)	-4	-3	-9	2	-3	-8
	垂直 (Z)	-7	-8	-8	-15	-14	7
2	横向 (X)	73	158	219	240	258	3
	纵向 (Y)	1	-5	0	-13	-12	-9
	垂直 (Z)	-4	0	-2	-24	-18	3
3	横向 (X)	52	117	157	173	186	4
	纵向 (Y)	-1	-9	-9	-10	-9	-8
	垂直 (Z)	-8	0	-14	-9	-17	-1
4	横向 (X)	36	79	107	111	126	8
	纵向 (Y)	-6	-7	-7	-3	-6	-9
	垂直 (Z)	-16	-9	-18	-16	-14	-6
5	横向 (X)	8	20	31	33	37	-7
	纵向 (Y)	3	6	3	6	6	9
	垂直 (Z)	-6	-12	-6	-9	-9	3
6	横向 (X)	3	1	1	2	-1	0
	纵向 (Y)	-7	6	9	0	0	-1
	垂直 (Z)	0	-3	0	-2	12	7
7	横向 (X)	77	165	233	245	265	4
	纵向 (Y)	-10	-6	-16	-9	-6	-6
	垂直 (Z)	2	17	29	33	39	-3
8	横向 (X)	72	158	215	235	259	-1
	纵向 (Y)	4	3	3	5	-8	3
	垂直 (Z)	-11	-31	-49	-52	-58	7
9	横向 (X)	55	118	163	184	188	2
	纵向 (Y)	-1	-4	-6	-12	-1	-3
	垂直 (Z)	-21	-54	-45	-63	-61	9

天气 (Weather): sunny

观测人 (Observed): 彭博

位移观测记录表(全站仪)

THE RECORD OF DEFLECTION MEASUREMENT (total station)

仪器设备名称: 全站仪 TCR802 POWER
Instrument model:

设备编号: JSI-0005 表: 1
Instrument No.: NO.

控制编号: CEPRI-D-JS1-JS-073-2017-T033

项目名称 (Project)	智利S220. SP塔		记录日期 (Date)	2017-7-3			
试验工况 (Load Case)	1. Maximum wind cross the Line		仪器状态 (Instr. Status)	√	仪器检查	√	
测点 measuring point	荷载级别 loading step	位移 (单位: 毫米) deflection (unit: mm)					
	方向 direction	50%	75%	90%	95%	100%	0%
10	横向 (X)	31	81	112	112	127	3
	纵向 (Y)	7	-2	-11	3	-3	-4
	垂直 (Z)	-22	-34	-43	-50	-54	3
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						

天气 (Weather): sunny

观测人 (Observed): 彭博

位移观测记录表(全站仪)

THE RECORD OF DEFLECTION MEASUREMENT (total station)

仪器设备名称: 全站仪 TCR802 POWER
Instrument model:

设备编号: JSI-0005 表: 2
Instrument No.: NO.

控制编号: CEPRI-D-JS1-JS-073-2017-T033

项目名称 (Project)		智利S220. SP塔		记录日期 (Date)		2017-7-3	
试验工况 (Load Case)		2.Vertical overhead conductors 4 and 6,cross wind one quarter		仪器状态 (Instr. Status)		√	仪器检查 √
测点 measuring point	荷载级别 loading step 方向 direction	位移 (单位: 毫米) deflection (unit: mm)					
		50%	75%	90%	95%	100%	0%
1	横向 (X)	12	17	25	26	33	-3
	纵向 (Y)	1	2	-2	0	-5	1
	垂直 (Z)	4	1	2	4	-3	9
2	横向 (X)	18	18	21	24	31	-1
	纵向 (Y)	-10	-6	2	-5	-11	1
	垂直 (Z)	-3	-2	1	3	-2	7
3	横向 (X)	5	10	10	14	14	-1
	纵向 (Y)	5	-1	0	-4	-4	-2
	垂直 (Z)	-4	-2	-9	-8	-7	3
4	横向 (X)	2	4	4	4	6	-2
	纵向 (Y)	-4	-9	-3	-5	-8	-7
	垂直 (Z)	10	11	17	5	6	14
5	横向 (X)	-4	-5	-5	-3	-3	-3
	纵向 (Y)	5	3	5	5	0	-2
	垂直 (Z)	4	7	14	-1	9	8
6	横向 (X)	-2	-4	0	-1	-1	1
	纵向 (Y)	0	-1	-8	-3	-4	-5
	垂直 (Z)	-3	5	-6	0	-3	-9
7	横向 (X)	2	5	14	20	21	-6
	纵向 (Y)	8	14	3	-2	-3	7
	垂直 (Z)	6	-5	2	-4	5	-5
8	横向 (X)	11	19	25	18	25	-1
	纵向 (Y)	-5	-9	-16	-1	-12	-1
	垂直 (Z)	3	-10	-14	0	-9	8
9	横向 (X)	0	4	9	10	13	-11
	纵向 (Y)	5	2	-1	-1	-9	10
	垂直 (Z)	-6	-12	-11	-26	-29	1

天气 (Weather): sunny

观测人 (Observed): 李楠

位移观测记录表(全站仪)

THE RECORD OF DEFLECTION MEASUREMENT (total station)

仪器设备名称: 全站仪 TCR802 POWER
Instrument model:

设备编号: JSI-0005 表: 2
Instrument No.: NO.

控制编号: CEPRI-D-JS1-JS-073-2017-T033

项目名称 (Project)	智利S220. SP塔	记录日期 (Date)	2017-7-3				
试验工况 (Load Case)	2.Vertical overhead conductors 4 and 6,cross wind one quarter	仪器状态 (Instr. Status)	√	仪器检查	√		
测点 measuring point	荷载级别 loading step 方向 direction	位移 (单位: 毫米) deflection (unit: mm)					
		50%	75%	90%	95%	100%	0%
10	横向 (X)	2	4	8	5	3	-1
	纵向 (Y)	1	-4	-10	-6	-2	-1
	垂直 (Z)	-9	-23	-27	-28	-23	-11
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						

天气 (Weather): sunny

观测人 (Observed): 彭博

位移观测记录表(全站仪)

THE RECORD OF DEFLECTION MEASUREMENT (total station)

仪器设备名称: 全站仪 TCR802 POWER
Instrument model:

设备编号: JSI-0005
Instrument No.:

表: 3
NO.

控制编号: CEPRI-D-JS1-JS-073-2017-T033

项目名称 (Project)		智利S220. SP塔		记录日期 (Date)		2017-7-4	
试验工况 (Load Case)		3.Longitudinal overload.Cut guard wire(0) and Conductor 2,longitudinal wind one quarter		仪器状态 (Instr. Status)		√	仪器检查 √
测点 measuring point	荷载级别 loading step 方向 direction	位移 (单位: 毫米) deflection (unit: mm)					
		50%	75%	90%	95%	100%	0%
1	横向 (X)	-189	-271	-303	-305	-311	-288
	纵向 (Y)	340	520	609	629	656	373
	垂直 (Z)	-8	-7	-6	-10	-15	0
2	横向 (X)	-195	-278	-314	-321	-329	-287
	纵向 (Y)	317	466	534	555	585	341
	垂直 (Z)	-6	-16	-12	-12	-18	0
3	横向 (X)	-123	-179	-205	-209	-219	-189
	纵向 (Y)	179	268	312	322	340	190
	垂直 (Z)	-7	-10	-19	-12	-28	-1
4	横向 (X)	-77	-116	-130	-129	-134	-120
	纵向 (Y)	118	174	196	193	208	119
	垂直 (Z)	1	-8	-7	-9	-10	5
5	横向 (X)	-31	-50	-57	-57	-62	-48
	纵向 (Y)	26	54	64	68	64	33
	垂直 (Z)	-4	5	-7	1	10	4
6	横向 (X)	0	2	-3	0	-1	2
	纵向 (Y)	-5	-5	3	0	2	-2
	垂直 (Z)	5	0	9	1	2	-6
7	横向 (X)	-176	-250	-280	-290	-294	-264
	纵向 (Y)	108	139	164	180	180	62
	垂直 (Z)	-39	-50	-59	-55	-65	-56
8	横向 (X)	-168	-246	-277	-284	-287	-253
	纵向 (Y)	437	677	791	827	856	526
	垂直 (Z)	29	39	30	30	34	37
9	横向 (X)	-122	-169	-190	-197	-198	-183
	纵向 (Y)	255	389	464	488	505	291
	垂直 (Z)	14	19	35	32	19	37

观测人 (Observed): 彭博

天气 (Weather): sunny

位移观测记录表(全站仪)

THE RECORD OF DEFLECTION MEASUREMENT (total station)

仪器设备名称: 全站仪 TCR802 POWER
Instrument model:

设备编号: JSI-0005 表: 3
Instrument No. : NO.

控制编号: CEPRI-D-JSI-JS-073-2017-T033

项目名称 (Project)		智利S220. SP塔		记录日期 (Date)		2017-7-4	
试验工况 (Load Case)		3.Longitudinal overload.Cut guard wire(0) and Conductor 2,longitudinal wind one quarter		仪器状态 (Instr. Status)		√	仪器检查 √
测点 measuring point	荷载级别 loading step 方向 direction	位移 (单位: 毫米) deflection (unit: mm)					
		50%	75%	90%	95%	100%	0%
10	横向 (X)	-78	-119	-130	-139	-135	-128
	纵向 (Y)	151	237	277	297	302	182
	垂直 (Z)	19	41	34	37	31	29
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						

天气 (Weather): sunny

观测人 (Observed): 彭博

位移观测记录表(全站仪)

THE RECORD OF DEFLECTION MEASUREMENT (total station)

仪器设备名称: 全站仪 TCR802 POWER
Instrument model:

设备编号: JSI-0005 表: 4
Instrument No.: NO.

控制编号: CEPRI-D-JS1-JS-073-2017-T033

项目名称 (Project)		智利S220. SP塔		记录日期 (Date)		2017-7-4	
试验工况 (Load Case)		4. Longitudinal overload. Cutting of conductors 1 and 2, longitudinal wind one quarter		仪器状态 (Instr. Status)		√	仪器检查 √
测点 measuring point	荷载级别 loading step 方向 direction	位移 (单位: 毫米) deflection (unit: mm)					
		50%	75%	90%	95%	100%	0%
1	横向 (X)	-7	-8	-23	-23	-26	-4
	纵向 (Y)	145	226	300	318	341	34
	垂直 (Z)	-2	1	-7	3	-7	4
2	横向 (X)	-2	-3	-14	-13	-21	-4
	纵向 (Y)	116	178	236	250	272	39
	垂直 (Z)	-8	-10	-11	-12	-18	1
3	横向 (X)	-5	-9	-9	-14	-19	-6
	纵向 (Y)	69	121	146	162	174	24
	垂直 (Z)	-4	-10	-5	-2	-11	6
4	横向 (X)	-1	-5	-7	-11	-14	-3
	纵向 (Y)	46	72	91	105	113	8
	垂直 (Z)	0	3	-7	-4	-1	5
5	横向 (X)	0	-1	-1	-1	-6	2
	纵向 (Y)	16	27	30	34	46	-1
	垂直 (Z)	-3	-5	-6	0	-1	5
6	横向 (X)	-3	-3	-2	-1	-3	-4
	纵向 (Y)	9	5	11	5	5	11
	垂直 (Z)	-1	4	-3	0	5	-2
7	横向 (X)	-2	-3	-15	-15	-23	-1
	纵向 (Y)	133	194	263	279	302	61
	垂直 (Z)	24	30	39	54	50	30
8	横向 (X)	-11	-6	-24	-22	-31	-12
	纵向 (Y)	106	174	231	233	266	12
	垂直 (Z)	-4	6	1	-3	7	6
9	横向 (X)	-11	-5	-15	-13	-23	-1
	纵向 (Y)	77	115	149	152	175	1
	垂直 (Z)	5	2	4	-3	-1	1

天气 (Weather): sunny

观测人 (Observed): 彭博

位移观测记录表(全站仪)

THE RECORD OF DEFLECTION MEASUREMENT (total station)

仪器设备名称: 全站仪 TCR802 POWER
Instrument model:

设备编号: JSI-0005 表: 4
Instrument No.: NO.

控制编号: CEPRI-D-JS1-JS-073-2017-T033

项目名称 (Project)		智利S220.SP塔		记录日期 (Date)		2017-7-4	
试验工况 (Load Case)		4.Longitudinal overload.Cutting of conductors 1 and 2,longitudinal wind one quarter		仪器状态 (Instr. Status)		√	√
测点 measuring point	荷载级别 loading step 方向 direction	位移 (单位: 毫米) deflection (unit: mm)					
		50%	75%	90%	95%	100%	0%
10	横向 (X)	-7	-7	-13	-20	-16	-1
	纵向 (Y)	45	71	93	106	103	-4
	垂直 (Z)	0	4	2	1	7	-3
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						

天气 (Weather): sunny

观测人 (Observed): 彭博

位移观测记录表(全站仪)

THE RECORD OF DEFLECTION MEASUREMENT (total station)

仪器设备名称: 全站仪 TCR802 POWER
Instrument model:

设备编号: JSI-0005 表: 5
Instrument No.: NO.

控制编号: CEPRI-D-JS1-JS-073-2017-T033

项目名称 (Project)		智利S220. SP塔		记录日期 (Date)		2017-7-4	
试验工况 (Load Case)		5. Longitudinal overload. Cutting of conductors 2 and 4, longitudinal wind one quarter		仪器状态 (Instr. Status)		√	仪器检查 √
测点 measuring point	荷载级别 loading step 方向 direction	位移 (单位: 毫米) deflection (unit: mm)					
		50%	75%	90%	95%	100%	0%
1	横向 (X)	-17	-33	-34	-36	-34	1
	纵向 (Y)	112	181	224	243	251	-17
	垂直 (Z)	-17	-17	-19	-12	-17	-3
2	横向 (X)	-37	-70	-85	-91	-90	-35
	纵向 (Y)	121	190	228	246	258	26
	垂直 (Z)	1	-7	-20	-10	-10	3
3	横向 (X)	-21	-49	-63	-62	-69	-26
	纵向 (Y)	73	134	165	172	186	22
	垂直 (Z)	-9	-3	-16	-17	-19	-1
4	横向 (X)	-12	-26	-36	-38	-42	-16
	纵向 (Y)	47	92	116	119	133	26
	垂直 (Z)	-7	-13	-14	-13	-10	-6
5	横向 (X)	-4	-9	-10	-16	-17	-4
	纵向 (Y)	12	30	38	46	45	5
	垂直 (Z)	-9	-10	-5	-6	-7	-6
6	横向 (X)	-4	0	-4	-3	2	1
	纵向 (Y)	9	2	9	6	2	3
	垂直 (Z)	9	-2	-1	6	-13	-3
7	横向 (X)	-19	-42	-36	-41	-45	-4
	纵向 (Y)	-22	-86	-139	-140	-159	-180
	垂直 (Z)	-6	-2	-5	1	-2	9
8	横向 (X)	-20	-52	-66	-67	-71	-5
	纵向 (Y)	184	370	473	509	544	116
	垂直 (Z)	-2	-8	-20	-10	-17	-10
9	横向 (X)	-3	-24	-37	-39	-42	-6
	纵向 (Y)	150	302	393	422	458	143
	垂直 (Z)	-2	-5	-8	-5	-10	0

天气 (Weather): sunny

观测人 (Observed): 彭博

位移观测记录表(全站仪)

THE RECORD OF DEFLECTION MEASUREMENT (total station)

仪器设备名称: 全站仪 TCR802 POWER
Instrument model:

设备编号: JSI-0005 表: 5
Instrument No.: NO.

控制编号: CEPRI-D-JS1-JS-073-2017-T033

项目名称 (Project)	智利S220. SP塔		记录日期 (Date)	2017-7-4			
试验工况 (Load Case)	5. Longitudinal overload. Cutting of conductors 2 and 4, longitudinal wind one quarter		仪器状态 (Instr. Status)	√	仪器检查	√	
测点 measuring point	荷载级别 loading step	位移 (单位: 毫米) deflection (unit: mm)					
	方向 direction	50%	75%	90%	95%	100%	0%
10	横向 (X)	0	-16	-28	-25	-34	-4
	纵向 (Y)	98	188	251	265	297	109
	垂直 (Z)	-10	-6	-11	-16	-18	-9
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						

天气 (Weather): sunny

观测人 (Observed): 彭博

位移观测记录表(全站仪)

THE RECORD OF DEFLECTION MEASUREMENT (total station)

仪器设备名称: 全站仪 TCR802 POWER
Instrument model:

设备编号: JSI-0005 表: 6
Instrument No.: NO.

控制编号: CEPRI-D-JSI-JS-073-2017-T033

项目名称 (Project)		智利S220. SP塔		记录日期 (Date)		2017-7-5	
试验工况 (Load Case)		6. Longitudinal overload. Cutting of conductors 4 and 6, longitudinal wind one quarter		仪器状态 (Instr. Status)		√	仪器检查 √
测点 measuring point	荷载级别 loading step 方向 direction	位移 (单位: 毫米) deflection (unit: mm)					
		50%	75%	90%	95%	100%	0%
1	横向 (X)	5	-12	-21	-21	-24	16
	纵向 (Y)	71	126	159	167	176	-19
	垂直 (Z)	7	1	6	9	6	4
2	横向 (X)	-8	-21	-36	-35	-38	6
	纵向 (Y)	73	113	146	150	159	-11
	垂直 (Z)	9	7	-2	12	2	0
3	横向 (X)	-10	-21	-38	-40	-44	1
	纵向 (Y)	57	86	120	128	140	-5
	垂直 (Z)	7	-10	-9	-8	-12	1
4	横向 (X)	-6	-17	-25	-26	-25	-1
	纵向 (Y)	33	71	88	88	90	2
	垂直 (Z)	-8	-6	-9	-4	-9	-6
5	横向 (X)	-6	-12	-13	-9	-16	-2
	纵向 (Y)	23	37	43	36	39	5
	垂直 (Z)	9	6	6	3	16	7
6	横向 (X)	-5	-6	-8	-6	-6	-4
	纵向 (Y)	6	6	14	5	2	2
	垂直 (Z)	8	14	17	15	10	-3
7	横向 (X)	-4	-13	-18	-22	-21	6
	纵向 (Y)	22	29	24	31	25	-13
	垂直 (Z)	5	-1	-12	-4	5	2
8	横向 (X)	-4	-25	-26	-35	-36	2
	纵向 (Y)	99	187	220	245	259	3
	垂直 (Z)	0	-8	-8	-14	-11	5
9	横向 (X)	5	-6	-22	-19	-25	12
	纵向 (Y)	84	153	210	221	241	-4
	垂直 (Z)	1	-8	2	-11	-3	-1

天气 (Weather): sunny

观测人 (Observed): 彭博

位移观测记录表(全站仪)

THE RECORD OF DEFLECTION MEASUREMENT (total station)

仪器设备名称: 全站仪 TCR802 POWER
Instrument model:

设备编号: JSI-0005 表: 6
Instrument No.: NO.

控制编号: CEPRI-D-JSI-JS-073-2017-T033

项目名称 (Project)	智利S220. SP塔		记录日期 (Date)	2017-7-5			
试验工况 (Load Case)	6. Longitudinal overload. Cutting of conductors 4 and 6, longitudinal wind one quarter		仪器状态 (Instr. Status)	√	仪器检查	√	
测点 measuring point	荷载级别 loading step 方向 direction	位移 (单位: 毫米) deflection (unit: mm)					
		50%	75%	90%	95%	100%	0%
10	横向 (X)	-3	-18	-27	-20	-27	-1
	纵向 (Y)	77	134	173	175	193	20
	垂直 (Z)	4	-2	-2	-6	3	0
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						

天气 (Weather): sunny .

观测人 (Observed): 彭博

位移观测记录表(全站仪)

THE RECORD OF DEFLECTION MEASUREMENT (total station)

仪器设备名称: 全站仪 TCR802 POWER
Instrument model:

设备编号: JSI-0005 表: 7
Instrument No.: NO.

控制编号: CEPRI-D-JS1-JS-073-2017-T033

项目名称 (Project)		智利S220. SP塔		记录日期 (Date)		2017-7-5	
试验工况 (Load Case)		7. Longitudinal imbalance, cross wind one quarter.		仪器状态 (Instr. Status)		√	仪器检查 √
测点 measuring point	荷载级别 loading step 方向 direction	位移 (单位: 毫米) deflection (unit: mm)					
		50%	75%	90%	95%	100%	0%
1	横向 (X)	6	5	4	1	2	8
	纵向 (Y)	1	31	55	62	72	-8
	垂直 (Z)	10	6	12	8	9	14
2	横向 (X)	3	-1	-9	-8	-3	4
	纵向 (Y)	2	34	60	66	62	-3
	垂直 (Z)	-5	-3	-14	-14	-16	2
3	横向 (X)	13	1	-3	-4	-2	6
	纵向 (Y)	-8	20	37	42	44	-4
	垂直 (Z)	-4	-5	-3	-7	-5	-2
4	横向 (X)	1	2	-5	-5	-5	4
	纵向 (Y)	10	11	29	29	36	-6
	垂直 (Z)	4	10	-2	6	6	2
5	横向 (X)	-8	-11	-12	-7	-10	-1
	纵向 (Y)	8	10	10	10	7	-9
	垂直 (Z)	5	7	10	13	10	6
6	横向 (X)	0	0	-4	0	-3	2
	纵向 (Y)	3	-2	11	-1	-2	-4
	垂直 (Z)	1	7	0	4	17	-2
7	横向 (X)	11	5	-1	-5	-1	5
	纵向 (Y)	-7	18	45	55	57	-2
	垂直 (Z)	-2	1	0	-3	-7	3
8	横向 (X)	11	1	-3	3	-7	8
	纵向 (Y)	-6	33	53	55	77	-17
	垂直 (Z)	3	5	-4	-3	3	-6
9	横向 (X)	14	7	-1	2	-2	16
	纵向 (Y)	-7	21	43	42	53	-21
	垂直 (Z)	-5	-3	-7	-13	-7	1

天气 (Weather): sunny

观测人 (Observed): 彭博

位移观测记录表(全站仪)

THE RECORD OF DEFLECTION MEASUREMENT (total station)

仪器设备名称: 全站仪 TCR802 POWER
Instrument model:

设备编号: JSI-0005 表: 7
Instrument No.: NO.

控制编号: CEPRI-D-JSI-JS-073-2017-T033

项目名称 (Project)		智利S220. SP塔		记录日期 (Date)		2017-7-5	
试验工况 (Load Case)		7. Longitudinal imbalance, cross wind one quarter.		仪器状态 (Instr. Status)		√	√
测点 measuring point	荷载级别 loading step 方向 direction	位移 (单位: 毫米) deflection (unit: mm)					
		50%	75%	90%	95%	100%	0%
10	横向 (X)	10	-3	-7	-1	2	12
	纵向 (Y)	-9	20	31	26	29	-20
	垂直 (Z)	5	-2	1	-6	-6	6
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						
	横向 (X)						
	纵向 (Y)						
	垂直 (Z)						

天气 (Weather): sunny

观测人 (Observed): 彭博